= Tasks for Warranty Qualification (Included in Registration Process)

		Task Description	Original Assembly Commissioning (in house) With Shipment Less Than 60 Days Away	Original Assembly Commissioning (in house) With Shipment More Than 60 Days Away	Original Assembly Commissioning (in house) With Shipment More Than 365 Days Away	After Initial 30 Hours of Operation.	Delivery Commissoning With Less than 60 Days Storage	Delivery Commissoning With More than 60 Days Storage	Delivery Commissoning With More than 365 Days Storage	Equipment De-Activation For Less Than 60 Days Storage	Equipment De-Activation For More Than 60 Days Storage	Equipment De-Activation For More Than 365 Days Storage	Re-Commissioning After Less Than 60 Days Storage	Re-Commissioning After More Than 60 Days Storage	Re-Commissioning After More Than 365 Days Storage	Pre-Rental Inspection	Rental Return Inspection	Over 60 Days Storage 120 Day Scheduled Maintenance	Used Equipment (To Purchase) Inspection
ABM's	Structural	Inspect welds for cracks and wear.				X	X	X	X				X	X	X	X	X		X
		Inspect structure for wear and damage				X	X	X	X				X	X	X	X	X		X
	Operational	System powers up whithout faults or warnings	X	X	X		X	X	X				X	X	X	X	X	X	X
		Engine starts whithout faults or warnings	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		All e-stops are functional	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		The DEF tank is drained of fluid			X							X							
		Batteries are charged	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		Fuel tank is at an adequate level	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		Engine oil is full	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		Engine coolant is full	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		DEF Fluid is at an adequate level	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		Engine air filters are acceptabley clean	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X		X
		Transmission oil is full	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		Gear box oil is full	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		Thrust functions as expected with pressure buildup at full extend and retract position.	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		Thrust inner cylinders function as expected with pressure buildup at full extend and retract position.	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		Hydraulic clutch functions as expected.	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		All Gears Function at Full Throttle	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
		Spoil Discharge Door Functions	X	X	X		X	X	X	X	X	X	X	X	X	X	X		X
	Maintenance	Lubricate All Noted Locations	X	X	X		X	X	X				X	X	X	X	X		
		Tighten All Hoses to Prevent Leakage	X	X	X	X	X	X	X				X	X	X	X	X		
		Air Cleaner Differential Pressure Switch Functions	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		Check and Record Battery Voltage (use tender if needed for other testing/Inspection purposes)	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X
		Change All System Fluids and Filters				X													
		Hydraulic Filter Differential Pressure Swicth Functions	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X